WASHINGTON AND GOLDFINCH INTERSECTION IMPROVEMENTS

Timeline of March 11, 2008

(1) MOBILIZATION
March 10 - April 18

- ☐ Clearing and Grubbing
- ☐ Excavation
- ☐ Fill
- ☐ B-1
- ☐ PCC Pavement
- ☐ Asphalt
- ☐ Stamped Concrete
- ☐ Irrigation

(2) SOUTH WEST CURB
April 21 - May 2

- ☐ Clearing & Grubbing
- ☐ Concrete Curb
- ☐ Ped Ramp
- ☐ Irrigation
- ☐ Sidewalk
- ☐ Pavers

(3) SOUTH EAST CURB
May 5 - May 14

- ☐ Clearing & Grubbing
- ☐ Concrete Curb
- ☐ Ped Ramp
- ☐ Irrigation
- ☐ Sidewalk
- ☐ Pavers

(4) NORTH WEST CURB
May 15 - May 29

- ☐ Clearing & Grubbing
- ☐ Concrete Curb
- ☐ Ped Ramp
- ☐ Irrigation
- ☐ Sidewalk
- ☐ Pavers

(5) NORTH EAST CURB
May 30 - June 12

- ☐ Clearing & Grubbing
- ☐ Concrete Curb
- ☐ Ped Ramp
- ☐ Irrigation
- ☐ Sidewalk
- ☐ Pavers

(6) CENTER SECTION GOLDFINCH & WASHINGTON
June 13 - June 20

- ☐ Excavation
- ☐ Concrete
- ☐ Base
- ☐ Asphalt
- ☐ Pavers

(7) CENTER SOUTH WEST SECTION
June 23 - June 30

- ☐ Excavation
- ☐ Concrete
- ☐ Base
- ☐ Asphalt
- ☐ Pavers



(8) CENTER SOUTH EAST SECTION
July 1 - July 9

- ☐ Excavation
- ☐ Concrete
- ☐ Base
- ☐ Asphalt
- ☐ Pavers

(9) CENTER NORTH WEST SECTION
July 10 - July 17

- ☐ Excavation
- ☐ Concrete
- ☐ Base
- ☐ Asphalt
- ☐ Pavers

(10) CENTER NORTH EAST SECTION
July 18 - July 25

- ☐ Excavation
- ☐ Concrete
- ☐ Base
- ☐ Asphalt
- ☐ Pavers

(11) FINAL SCOPE
July 28 - August 19

- ☐ Striping
- ☐ Electrical
- ☐ Planting
- ☐ Cleanup
- ☐ Demobilization